

REQUEST FOR INFORMATION

NUMBER: 012

DATE: 08-26-09

<p>OWNER: SUBMITTED TO:</p> <p>Scott Campbell SG Development 1500 Waters Ridge Drive Lewisville, Texas 76208</p>	<p>PROJECT NAME:</p> <p>STONEGATE SKILLED NURSING FACILITY OF LAWTON 7502 Quanah Parker Trailway Lawton, Oklahoma 73505 Randy Thomas - Superintendent - 918-760-8053</p>
<p>Stephen L. Jordan - Wayne Watson Stephen L. Jordan and Associates 4189 E. Mission Blvd. Fayetteville, Arkansas Phone: 479.444.9923 Fax: 479.444.9924 E-mail: sjordan@jordanandassociates.com</p>	<p>SUBMITTED BY:</p> <p>Erin Sherman ARTHUR CONSTRUCTION COMPANY, INC 7767 Burkburnett Road Wichita Falls, Texas 76305 Phone: 940.851.0022 Fax: 940.851.8900 Cell: 940.704.9404 Erin@accitexas.com</p>
<p>SUBJECT: 18" HDPE Storm Drain</p>	
<p>INFORMATION REQUESTED</p> <p>Where the 18" HDPE storm drain comes underneath the west wing from the interior courtyard it ties into the 18" HDPE underneath the paving on the west side. The elevation to top of this manhole in paving is shown @ 1198.85 which would put it 2 feet + or - below the surrounding paving. We think this elevation should be 1200.85.</p> <p>Please verify.</p>	
<p>RESPOND TO: Fax - 940.851.8900 Erin@accitexas.com</p>	
<p>RESPONSE - OWNER/ARCHITECT</p> <p>The manhole rim elevation on sheet C6 is incorrect. Please follow the Grading Plan (sheet C4) for manhole rim elevations. The manhole rim elevation should be around 1201.58 "+ or -" (flush with the top of pavement).</p>	
<p>REQUESTED BY:</p> <p>Erin Sherman ARTHUR CONSTRUCTION COMPANY</p>	<p>ANSWERED BY - ARCHITECT:</p> <p>Derek Weiner SG Development</p>